

SUNY Upstate Medical University

East Garage Repairs



Week of March 28 – April 1, 2016
Progress Review 4/1/2016

- The contractor has mobilized to begin this years repairs to the East Garage
 - The contractor will continue their work starting from the upper levels, work down the west side of the structure then move to the east side of the parking garage
 - The contractor has secured level 4 west and level 3 west.
-
- Signs are placed to assist with directing patients and staff around the construction areas
 - There will be no access to the Elevators or Stair # 1 from the Level 3 west and Level 4 west construction areas

The contractor has to remove the deteriorated concrete from the structure wash sections and replace with new reinforcement and concrete





Level Three, west side:

The contractor has to secure the floor section of the proposed work as well as the floor section directly below to protect people and vehicles from falling construction debris.

Scheduled Activities:

- The contractor will continue removing of the identified concrete and reinforcement of the parking garage west side, Level 4.
- The contractor will install new reinforcement and concrete to the prepared areas on Level 4
- Level 3 wash areas will be tested and locations that require repairs will be identified
- The contractor is removing the old joint sealant from all plank joint connections on Level 4 west
- The contractor will inspect the plank joint connections and make any repairs necessary
- The contractor may perform some joint repair and re-stripping of the Level 5, Roof areas as weather and parking coordination permits



- The contractor has attempted to station signs at all locations to best direct patients and staff around the construction areas.
- Additional signage will be provided as conditions and requirements change

**WE APOLOGIZE FOR THE INCONVENIENCE DURING
OUR RENOVATIONS.
THANK YOU FOR YOUR PATIENCE**